

FREMDRIFTSPLAN

PROSJEKT: HURDAL BRANNSTASJON

Dato: 12.02.2024

ID	Aktivitetsnavn	Varighet	Start	Slutt	Foregående aktiviteter	Kv 3, 2023												Kv 4, 2023			Kv 1, 2024			Kv 2, 2024			Kv 3, 2024		
						jun	jul	aug	sep	okt	nov	des	jan	feb	mar	apr	mai	jun	jul	aug	sep								
1	Oppstart prosjekt	0 dager	to 01.06.23	to 01.06.23		01.06																							
2	Kontrahering prosjekteringsgruppe	67 dager	to 01.06.23	fr 01.09.23		[Bar chart showing duration from June to August 2023]																							
3	Prosjekteringsfase	217 dager	fr 23.06.23	ti 30.04.24		[Long horizontal bar spanning from June 2023 to April 2024]																							
4	Programmering	41 dager	fr 23.06.23	fr 18.08.23		[Bar chart showing duration from June to August 2023]																							
5	Skisseprosjekt	134 dager	ma 21.08.23	to 22.02.24	4	[Bar chart showing duration from August 2023 to February 2024]																							
6	Gjennomgang tekniske rådgivere	10 dager	fr 23.02.24	to 07.03.24	5	[Bar chart showing duration from February to March 2024]																							
7	1. utkast kravspesifikasjon	0 dager	to 07.03.24	to 07.03.24	6	07.03																							
8	Egenkontroll	5 dager	fr 08.03.24	to 14.03.24	7	[Bar chart showing duration from March 2024]																							
9	Konkurransegrunnlag klart for TFK	0 dager	to 14.03.24	to 14.03.24	8	14.03																							
10	Tverrfaglig kontroll	21 dager	fr 15.03.24	ma 22.04.24		[Bar chart showing duration from March to April 2024]																							
11	Tverrfaglig kontroll	10 dager	fr 15.03.24	fr 05.04.24	9	[Bar chart showing duration from March to April 2024]																							
12	Korrigerings etter tverrfaglig kontroll	5 dager	ma 08.04.24	fr 12.04.24	11	[Bar chart showing duration from April 2024]																							
13	Tverrfaglig møte	0 dager	ma 15.04.24	ma 15.04.24	12AS+1 dag	15.04																							
14	Korrigerings etter møte	5 dager	ti 16.04.24	ma 22.04.24	13	[Bar chart showing duration from April 2024]																							
15	Utsendelse på anbud	0 dager	ti 30.04.24	ti 30.04.24	14AS+6 dager	30.04																							
16	Offentlig saksbehandling	0 dager	to 14.03.24	to 14.03.24		14.03																							
17	Rammetillatelse sendt	0 dager	to 14.03.24	to 14.03.24	9	14.03																							
18	Arbeidstilsynets samtykke sendt	0 dager	to 14.03.24	to 14.03.24	9	14.03																							
19	Anbudskonkurranse	70 dager	on 01.05.24	ti 03.09.24		[Bar chart showing duration from May to September 2024]																							
20	Regnetid	45 dager	on 01.05.24	ti 02.07.24	15	[Bar chart showing duration from May to July 2024]																							
21	Forhandlinger/evaluering	15 dager	on 03.07.24	ti 20.08.24	20	[Bar chart showing duration from July to August 2024]																							
22	tildeling	0 dager	ti 20.08.24	ti 20.08.24	21	20.08																							
23	Karensperiode	10 dager	on 21.08.24	ti 03.09.24	22	[Bar chart showing duration from August to September 2024]																							
24	Kontraksignering	0 dager	ti 03.09.24	ti 03.09.24	23	03.09																							
25	Bygging	300 dager	on 04.09.24	ti 28.10.25	24	[Bar chart showing duration from September 2024 to October 2025]																							
26	Overtagelse	0 dager	ti 28.10.25	ti 28.10.25	25	[Bar chart showing duration from October 2025]																							



Aktivitet	[Blue bar]	Eksterne aktiviteter	[Grey bar]	Manuell aktivitet	[Teal bar]	Bare slutt	[Diamond]	Bare varighet	[Light blue bar]	Tidsfrist	[Green arrow]	[Down arrow]
Deling	[Dotted blue bar]	Ekstern milepæl	[White bar]	Manuell sammendragsfremheving	[Dark blue bar]	Fremdrift	[Grey bar]	Bare start	[White bar]		[Grey bar]	
Milepæl	[Diamond]	Inaktiv aktivitet	[White bar]	Manuelt sammendrag	[Dark blue bar]		[Grey bar]		[White bar]		[Grey bar]	
Sammendrag	[Black bar]	Inaktiv milepæl	[White bar]	Bare start	[Dark blue bar]		[Grey bar]		[White bar]		[Grey bar]	
Prosjektsammendrag	[Black bar]	Inaktivt sammendrag	[White bar]		[Dark blue bar]		[Grey bar]		[White bar]		[Grey bar]	